

4-30-24 cloudy 47/79

We received about 2/10 of rain from about 7:30 AM till approximately 9:30 AM
Nobody from MC Wells is on site
ECI is on site with approximately seven guys to company vehicles and equipment pictured above
CIA is working on putting boar head on to be able to go into the ground
They were able to get approximately 93 feet of rod in the ground



5-1-24 cloudy 50/64

MC wells is not on site today

A couple pictures of the track crossing at CF industries driveway

5-3-24 Sunny 49/70

MC wells is on site with a couple guys one company, vehicle and equipment pictured above
Gustavo is working on cleaning up some mud around the site to add a little more rock at the north end of industrial Road construction entrance

ECI is on site with approximately seven guys to company vehicles and equipment pictured above
They have a few more rods to push in to get to the receiving pad on the southside of CF industries driveway

5-6-24 cloudy 50/73

ECI is on site with approximately seven guys to company vehicles and equipment pictured above
They are working on pulling back 36 inch reamer on Saturday. They got a proximately 252 feet of the 36 inch ream pass completed
ECI was able to get 252 feet of the 36 inch reamer done today
Nobody from MC wells on site today

5-7-24 Sunny 53/71

We received approximately 1 inch of rain late last night into the early a.m.

ECI is on site with approximately seven guys to company, vehicles

5-17-24 Sunny 65/86

ECI is on site with approximately eight guys three company, vehicles and equipment pictured above They are working on pushing 48 inch reamer south towards Cargill. They were able to get 283.5 feet done today.

Mc Wells was on site in the afternoon was approximately five guys starting to move equipment of Blair egg property

5-18-24

ECI was on site they were able to push 48 inch reamer 283.5 feet. For a total of 945 feet.

MC wells was on site Saturday and Sunday to remove pipe and equipment from Blair agg property

5-20-24 Sunny 64/83

ECI is on site with approximately eight guys, three company, vehicles and equipment pictured above Working on pushing 48 inch reamer south

Also, working on fusing their 4 inch HDPE ballast pipe together

MC wells was on site for a few hours after lunch I could not find them ECI was able to push 252 feet with the 48 inch reamer today

5-21-24 cloudy/rain 51/69

Nobody working today due to a proximately 4 1/4 inches of rain early a.m. ending about 7 AM more storms starting at 11 AM