



Accountability - Dedication
Honesty - Integrity - Respect

City Hall | Engineering Department
2500 14th St., Suite 3
Columbus, NE 68601
402-562-4309
EngDept@columbusne.us
www.columbusne.us

Nebraska Department of Transportation Columbus South Bridges Project

July 2026 Update

- Nebraska Department of Transportation project
 - City is the Local Public Agency of record
- Federal Highway Administration site visit was in late June
- Constructed the major concrete deck pours within the last couple of weeks
- Constructed major approach pours within the last couple of weeks
- Contractor is hoping to remove all of temporary bridge by or within February 2027
- NDOT in discussion on the north bound bridge north approach section and if can be added to this project.
- NDOT has decided not to proceed with a full redecking of the northbound bridge.
- Project remains on schedule for fall 2027 completion