

Kingery Construction Co. 201 N 46th St Lincoln, Nebraska 68503 Phone: +14024654400 Project: 11-23-6785 - CRETE ISIS THEATRE PHASE 2 139 W. 13th Crete, Nebraska 68333

Prime Contract Potential Change Order #005: CE #015 - Add Electrical Sub Panel for Future Stage Lighting

		<u> </u>	
TO:		FROM:	
PCO NUMBER/REVISION:	005 / 0	CONTRACT:	11-23-6785 - CRETE ISIS THEATRE PHASE 2
REQUEST RECEIVED FROM:		CREATED BY:	Mark Riley (Kingery Construction Co.)
STATUS:	Pending - In Review	CREATED DATE:	4/23/2024
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	None
FIELD CHANGE:	No		
LOCATION:		ACCOUNTING METHOD:	Amount Based
SCHEDULE IMPACT:		PAID IN FULL:	No
EXECUTED:	No	SIGNED CHANGE ORDER RECEIVED DATE:	
		TOTAL AMOUNT:	\$1,718.00

POTENTIAL CHANGE ORDER TITLE: CE #015 - Add Electrical Sub Panel for Future Stage Lighting

CHANGE REASON: No Change Reason

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows)

CE #015 - Add Electrical Sub Panel for Future Stage Lighting

Add a 24-space single phase 100A 240/120 sub panel for future stage lighting per design by Branch Pattern.

ATTACHMENTS:

Stage Lighting Sub Panel- Sentry.pdf

#	Budget Code	Description	Amount
1	26-0001.S ELECTRICAL.SUBCONTRACTORS (blue contract)	Add Sub Panel at Stage	\$1,395.00
2	01-1005.L PROJECT SUPERINTENDENT.LABOR		\$85.00
3	01-1025.P PROJECT MANAGER.PROJECT MANAGEMENT		\$110.00
		Subtotal:	\$1,590.00
Fee (≈ 8.05% Applies to all line item types.):			\$128.00
		Grand Total:	\$1,718.00

SIGNATURE DATE SIGNATURE DATE SIGNATURE DATE

Kingery Construction Co. Page 1 of 1 Printed On: 4/23/2024 04:15 PM



Sentry Electric Inc

3400 Gladstone St Lincoln, NE 68504

Telephone: (402) 467-5550

Fax: (402) 467-5548

Client Address:

Kingery Construction

Contact: Mark Riley 201 N 46th St. Lincoln, NE 68503 CCN# 7

Date: 3/29/2024
Project Name: Isis Theatre
Project Number: Isis Theatre

Page Number: 1

Site Address:

Isis Theatre 139 W 13th St Crete, NE 68333

Work Description

We reserve the right to correct this quote for errors and omissions.

This quote covers direct costs only and we reserve the right to claim for impact and consequential costs.

Sentry Electric will provide a 24-space single phase 100A 240/1204 sub panel for the stage lighting. It will be located next to the MDP and fed from MDP. The new panel will be provided with 12, 20A 1-pole breakers.

Summary	
MATERIAL Materials	469.87
Total Material	569.18
LABOR JOURNEYMAN (7.19 Hrs @ \$72.00) PROJECT MANAGER @ 12.5% (0.90 Hrs @ \$73.00)	517.68 65.70
Subtotal Overhead (@ 10.000 %) Markup (@ 10.000 %)	1,152.56 115.26 126.78
Subtotal	1,394.60
Final Amount	\$1,394.60