



## CHANGE ORDER

Project: Project 2 of 2 East 22nd St  
M226(266)

Contractor: General Excavating  
6701 Cornhusker Hwy  
Lincoln, NE. 68507

Change Order No.: 1  
Date: 4/25/2023  
Engineers Project No.: M226(266)  
Contract Date: Mar-22

We hereby request approval of changes in the plans, specifications, or work not included in the plans or contract described as follows:

### 2. New Contract Items

During excavation of the box culvert floor, the existing 8" watermain was located and conflicted with the new floor elevation. The existing main was reviewed and due to the location of the existing bends and elbows it was determined that the watermain would need to be rebored to avoid conflicts with the new box culvert. The City of Crete requested pricing from the contractor to install a new line and associated fittings to reconnect the new watermain. The following prices were submitted by the contractor, reviewed by the City of Crete and found to be acceptable. The linear feet of new watermain are based on estimates and final payment will be based on field measurements of the new watermain line installed.

Item No.	Description	Quantity	Unit Cost	Total
CO 1-1	6" MJ Tee, Restrained	2.00 EA	\$980.00 EA	\$1,960.00
CO 1-2	8" MJ Plug	2.00 EA	\$350.00 EA	\$700.00
CO 1-3	6" MJ 90° Bend, Restrained	2.00 EA	\$660.00 EA	\$1,320.00
CO 1-4	8" x 6" Reducer, MJ, Restrained	2.00 EA	\$680.00 EA	\$1,360.00
CO 1-5	8" DR 18 PVC Watermain, RJ	275.00 LF	\$121.00 LF	\$33,275.00
	Bored			
CO 1-6	6" Wet Tie-In	1.00 EA	\$2,940.00 EA	\$2,940.00
			Total	\$41,555.00

Due to the addition of Change Order Items, the total project cost will be increased by \$41,555.00

### NOT VALID UNTIL SIGNED BY THE OWNER, ENGINEER AND CONTRACTOR

Original Contract Sum.....	\$842,112.80
Net change by previously authorized Change Orders.....	\$0.00
The Contract Sum prior to this Change Order was.....	\$842,112.80
The Contract Sum will be Increased/Decreased .....	\$41,555.00
The new Contract Sum including Change Order will be.....	\$883,667.80

Engineer  
Speece Lewis Engineers, Inc.

Contractor  
General Excavating

Owner  
City of Crete

Address  
906 South 26th Street  
Lincoln, NE 68510

Address  
6701 Cornhusker Hwy  
Lincoln, NE. 68507

Address  
243 East 13th St.  
Crete, NE 68333

By Monte Hobelman

By [Signature]

By \_\_\_\_\_

Date 4/25/2023

Date 4/27/2023

Date \_\_\_\_\_